



Construction Management And Inspection



City of Manteca CIPP Pipeline Rehabilitation

Project Data

Owner:
City of Manteca

Project Type:
Sewer Pipeline Rehab

Project Duration:
December 2009 – April 2010

Construction Value:
\$500,000

Inspection:
ICM Group, Inc.

Designer:
City of Manteca

Contractor:
Michels Pipe Service

PROJECT OVERVIEW

The Cured-In-Place Pipe Pipeline Rehabilitation Project consisted of the installation of 6,000 feet of CIPP ranging in sizes from 14 inches to 24 inches. Steam was used to cure the pipe.

SERVICES PROVIDED

ICM provided inspection of the pipe cleaning, closed circuit video, CIPP installation, laterals, and traffic control.